BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Improvements to Roads and Drains at SC/ST area of LBS Nagara Allalsandra and surrounding areas in ward 04 of Yelahanka Sub Division**
2	Sanctioned Estimate No. And Date	
3	Name of the Contractor	**KRIDL**
4	Time Stipulated for Completion of work	90 days
5	Date of Commencement	Dt 8-11-2019
6	Date of Completion:	
7	Measurment Recorded	
	M.B No	1142
	Page No	1141 82 To 188
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	SACHIN. H.P.
	2) Asst. Engineer	

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
90,00,000/-	~~8814000~~ Rs 8814000/-	-		

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

Ramanjenaik

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE